GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 2 Ser No. 049918

ENGIE

GAS safe REGISTER

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address 14A Endcliffe Rise Sheffield S10 3EA.

Contract Number

Customer Name Lancewstones C-D

Site Address 2 Woodhead Way. Sheffield

Postcode S10 3AS

Received By No one Signature

Landlords Details If Different

Name

Address

Postcode

Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	Service	Plant Room	Hot Water Boiler 1	Ferroli Quinta.		Not Working	RS
2	YES	Service		H/W Boiler 2.	Ferroli Quinta No 30	161613912970	Broag.	RS
3								
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	YES	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas Installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation

Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 2192	Required (Calculated) RS	
High level free area cm² ~~or ventilation flow rate outlet m³/h~~	Actual 2192	Required (Calculated) RS	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA) NA		

Details of any faults	Remedial Action Taken	Comments and calculations
Fle Switch Not Working	New one fitted	
Boiler 1 Not Working	Facer Board Cover	
	New one needed	

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)			NA	NA
Spillage test satisfactory (Yes/No/NA)			YES	YES
Air/Gas switch operating correctly (Yes/No/NA)			NA	NA
Flame proving devices operating correctly (Yes/No/NA)			YES	YES
Burner lock out time (seconds)			73	73
Temperature and limit thermostats operating correctly (Yes/No)			YES	YES
Heat net input rating data (kW)			30	30

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Gas burner pressure (mbar) or heat input kW/h required			21	21
Gas burner pressure (mbar) or heat input kW/h measured			20.5	23
Gas rating measured (kW/h / NA)			30.4	7.75
Air/gas ratio control setting (%/NA)			NA	NA
Net flue gas temperature (gross less ambient) (°C)			28.7	20.0
Oxygen (O_2 %)			5.7	6.3
Carbon Monoxide (CO)(ppm)			24	38

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Carbon Dioxide (CO_2) (%)			8.8	9.3
Excess Air (%)			37.4	42.5
CO/CO_2 Ratio			0.0003	0.0004
Gross Efficiency (%)			98.7	103.1
CO flue dilution (ppm)			NA	NA
Standing pressure (mbar)			23	28
Working pressure (mbar)			20.5	22.5
Is appliance safe for use (Yes/No)	NO	NO		
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	KANE			
Test Instrument serial number	121722001			

Worksheet No (if used)	
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	15-07-22
Signature	[redacted]

[redacted] w - Service Centre, Pink - Site, Green - Engineer